

Iowa Statewide Interoperable Communications System (ISICS)

Project Status

February 9, 2017



Project Schedule

Tracking Gantt Chart




ID	% Complete	0	Task Name	15	04	2016	2017		2018
1	37%		Iowa Statewide P-25 Network	Q3	Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2	Q3 ■ 37 %
2	100%	✓	Contract & Preliminary Design Review		•	J 100%			
5	100%	✓	Staging (CCSI) RF Sites , Core Equipment		VIII	1 00%			
11	39%		Region 1					39%	6
183	30%		Region 2			Ų		₩ 30	%
285	33%		Region 3			Ų		₩ 33%	6
416	41%		Region 4			Ų		-	41 %
566	30%		Region 5					30	%
699	47%		Region 6					47 %	
847	0%		System Optomization / testing				•	─ ♥ 0%	
851	0%		Radio Coverage testing					-	₽ 0%
854	0%		System Aceptance					₩ (0%
857	0%		Warranty Support / Handoff to SSC					₩ 0)%

Construction Status

Activity per region





Region	Active Construction	Locked Ready
1	4	8
2	2	5
3	4	5
4	4	9
5	4	4
6	8	6

26

37



Thanks!